

Cable BOQ — Summary of Changes

Project: P-379 / SABI — Power (Electrical) Bill of Quantities
Prepared by: DrawToBOQ Estimation System | Date: 17 June 2026

This note summarises the issues identified in the cable take-off (raised during the technical review by Mr. B.K. Murali) and the corrections applied to the BOQ generation. The findings were verified directly against the reviewed file before correction.

Corrections Applied

1. Mains Cable — LV Panel to SMDB		FIXED
Problem	Quantities were broadly correct (cable length increases per floor up the riser), but the cable size was embedded inside a long, generic specification description that appeared to originate from another project.	
Solution	The cable size is now presented in its own dedicated column, with the standard specification text shown once per section instead of repeated on every line.	
2. Distribution Cable — SMDB to DB		FIXED
Problem	Primary error. Repeating boards such as "DB-T01 to DB-T15 (odd floors)" were entered as Quantity 1 instead of being multiplied across every floor — roughly 15 boards x 4 floors. The floor-wise multiplication had not been carried out, making the total cable quantity significantly understated.	
Solution	Aggregated ranges are now automatically expanded into one line per (floor, board). For P-379 this converts about 2 summary lines into approximately 120 individual runs, reflecting the true floor-by-floor quantity.	
3. Lighting Fixtures		PARTIAL — may need re-scan
Problem	Fixtures were listed as a single lump quantity per type for the whole building, with generic catalogue naming rather than the fixture types read from this project's drawings, and with no floor-by-floor breakdown.	
Solution	Lighting is now grouped floor by floor and named from the drawing legend — provided the drawings were read during extraction. Where the legend was not captured, a fresh drawing scan (re-extraction) is required.	
4. Source File Reviewed		ACTION
Problem	The file reviewed was the sample dated 15 June 2026, generated before the above corrections by an older offline script that does not include the new logic.	
Solution	Regenerate the BOQ through the live production system to obtain the corrected figures. The older offline sample script is still to be brought in line.	

How the Corrections Take Effect

1. Regenerating a live estimate through the production system applies corrections 1 and 2 immediately (these are calculation / presentation fixes).
2. Lighting (correction 3) and confirmation that all values were read from this project's drawings require a fresh scan of the drawings, not only a re-generation.
3. Re-running the old offline sample script alone will not improve the output, as that copy has not yet been

updated.

Conclusion

The review findings are valid and have been verified against the file itself. The main quantity error (SMDB to DB cable being counted as 1 instead of per floor) is corrected in the live system. Lighting and full project-specific verification still depend on a fresh reading of the drawings.